

**Airport Commerce Center  
1206 East Hartman**

ID	Task Name	Duration	Start	Finish	Predecessors
1	Demolition is a floating time line	34 days	Tue 4/4/17	Fri 5/19/17	
2	Block wall repair	10 days	Tue 5/23/17	Mon 6/5/17	
3	Identify defects in existing bar-joist	4 days	Tue 5/9/17	Fri 5/12/17	
4	Receive bar-joist and decking shop drawings from Vulcraft	7 days	Tue 5/9/17	Wed 5/17/17	
5	Return reviewed shop drawings to Vulcraft for fabrication	1 day	Thu 5/18/17	Thu 5/18/17	4
6	Recive bar-joist and decking 3 weeks after we return shop drawing	1 day	Tue 6/6/17	Tue 6/6/17	
7	Install joist and decking	14 days	Wed 6/7/17	Mon 6/26/17	6
8	Set roof top curbs	3 days	Wed 6/21/17	Fri 6/23/17	
9	Roofing	14 days	Tue 6/27/17	Fri 7/14/17	7
10	Metal studs and drywall-separation walls	22 days	Mon 7/10/17	Tue 8/8/17	
11	New electrical panels	8 days	Mon 7/17/17	Wed 7/26/17	9
12	Store front repair as needed	8 days	Mon 6/19/17	Wed 6/28/17	
13	Mecanical and Electrical roughins	14 days	Mon 7/17/17	Thu 8/3/17	9
14	New front overhang	18 days	Wed 5/24/17	Fri 6/16/17	
15	New garage doors	5 days	Mon 7/17/17	Fri 7/21/17	9
16	Interior tenant finishes	45 days	Mon 7/17/17	Fri 9/15/17	9
17	Fire Sprinklers	18 days	Wed 8/9/17	Fri 9/1/17	10
18					
19	120 DAYS	120 days	Thu 3/30/17	Wed 9/13/17	